COMPLETION REPORT

1	Name of the Work	Improvements to Storm Water Drain in ward no.12, Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	BBMP/CE/DZ/TS/22/18-19 Dated: 17.01.2018.
3	Head of Account which is chargeable	P3297 (Job Code 012-18-000034)
4	Instrument Order No. and date	EE/DD/WO/ 368 /18-19 dated: 28.02.2019
5	Name of Contractor	M/s Technical Manager, KRIDL.
6 a	Time Stipulated for Completion of Work	90 days
b	Delay in Execution of Work	
7	Measurement recorded in	MB No. 3472/2018-19 Page No. 347101 to 347105
8	Check Measurement of the Asst	
	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	Shivakumar .A.P
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

nctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 10.00 Lakhs	9,90,633.77	-	-

d that the above has been completed within the stipulated time noted in the
d that the contractor has delayed and completed the work for which necessary fine recovered
d that the above work has been executed by the contractor satisfactory in

18/04/19

t Engineer
d no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner